



City of Punta Gorda Utility Department  
 326 West Marion Avenue  
 Punta Gorda, Florida 33950  
 (941) 575-3339

**BAL HARBOR CONSTRUCTION:**

The utility work will construct a new 12" water main and a new 12" waste water force main on Bal Harbor between Marion Avenue and Aqui Esta on the east side of the roadway.

Effect to traveling public:

The project will require one lane closures. Flagmen will stop traffic and route traffic around the work zone. The sidewalk along the east side of the roadway will be removed during utility construction. Upon completion of utility work, the sidewalk will be replaced. Pedestrians should avoid walking in work zone while sidewalk is removed.

**BAL HARBOR CONSTRUCTION ACTIVITY**

Start Date June 17, 2011

Estimated Completion Date: February 7, 2012

Contract Days: Day 166 (70%)

**TWO WEEK LOOK AHEAD**

Week of December 5:	Phase 1 water main connections, continue Phase 1 sidewalks and drives, continue Phase 2 water main from Via Bianca to Appian Drive
Week of December 12:	Continue Phase 1 force main from Columbian to Via Bianca, continue Phase 1 sidewalks and drives, continue Phase 2 water main to Aqui Esta
<b>CONTRACT HISTORY</b>	
Week of August 1:	Installation of waste water force main between Marion Ave to Bal Harbor Court
Week of August 8:	Installation of waste water force main between Bal Harbor Court and mid-block between Columbian Drive and Montia Court
Week of August 15:	Continue installation of force main to mid-block point between Columbia Drive and Montia Court.
Week of August 22:	Continue installation of force main to mid-block point, Test new force main and prepare two end points for connections to existing force main
Week of August 29:	Locate and verify existing force main, open cut Marion Avenue, Schedule new force main connection to existing 14" force main Marion Ave
Week of September 5:	Remove existing force main and sidewalk and install new 12" water main between Marion Ave and Bal Harbor Court
Week of September 12:	Tuesday - connect new force main and place in service (night work), Continue water main installation to Bal Harbor Court
Week of September 19:	Remove existing force main and sidewalk and install new 12" water main from Bal Harbor Court to Columbian Drive
Week of September 26:	Install water main from Bal Harbor Ct to Columbian Drive

Week of October 3:	Install water main from Bal Harbor Ct to Columbia Drive
Week of October 10:	Install water main from Columbia Drive to Montia Ct
Week of October 17:	Install water main from Montia Ct to Via Dolce Vita
Week of October 24:	Test Phase 1 water main, prepare for connections with existing system
Week of October 31:	Install water services, Begin restoration sidewalks, drives Phase 1 water main
Week of November 7:	Install new water service lines, continue restoration, sidewalks, drives Phase 1 water main, Begin Phase 1 drainage
Week of November 14:	Continue Phase 1 drainage, continue water service lines, continue Phase 1 restoration sidewalks, drives
Week of November 21:	Continue Phase 1 drainage, test Phase 1 water main, continue Phase 1 restoration sidewalks, drives
Week of November 28:	Continue Phase 1 restoration sidewalks, drives; Begin Phase 2 water main from Via Dolce Vita to Via Bianca