

## Public Works Master Project Log

**Priority Schedule**  
 1 - [Highest] Critical, immediate action required  
 2 - [High] Important, but can wait a short period  
 3 - [Medium] Moderate, can be scheduled for near future  
 4 - [Low] Can be deferred and completed when time allows  
 5 - [Lowest] Little to no impact if not completed

**Percentage of Completion**  
 5% - Job folder created  
 10% - Beginning exploratory investigation SOW, SOV in progress  
 25% - Completion & submittal of requisition package [SOW, SOV, exhibits, etc]  
 35% - Review of draft documents from procurement in progress  
 45% - Bid has been released or procurement is actively requesting quotes  
 50% - Purchase order issued or Work Order generated and OK for project start  
 55% - Project kick off meeting and project start  
 60% - Approximately 25% of construction or design complete  
 70% - Approximately 50% of construction or design complete  
 80% - Approximately 75% of construction or design complete  
 90% - Substantial completion of construction has been reached or design is at least 90% complete  
 95% - Construction or design is complete and the project is in the closeout phase.

Priority	Assigned	Project #	Project Name	Location	Project Code	Account Number	FEMA	Requisitions	Purchase Orders	Notes [LATEST IN DAILY LOG] & Milestones [IN BOLD]	Completion %
	AF	<a href="#">PW-25-003</a>	Gilchrist Park Gazebo	Gilchrist Park	MILGIL IANGZB	113-0919-519.46-12	YES	68991 - Gazebo Repairs 69223 - Gazebo Railing	055447 - Gazebo Repairs [MILTON] 055475 - Gazebo Repairs [IAN]	<b>10.8.2025</b> <b>SOW &amp; SOV completed</b> <b>11.25.2025</b> <b>REQ 68991 - Gazebo Repairs</b> <b>1.16.2026</b> <b>PO 055447 issued - Gazebo Repairs [Avant] MILTON</b> <b>PO 055475 issued - Gazebo Repairs [Avant] IAN</b> <b>2.18.2026</b> <b>REQ 69223 - Gazebo Railing</b> 3.5.2026 Buyer has been assigned for railing. Awaiting purchase order.	<b>90%</b>
	AF	<a href="#">PW-25-004</a>	Laishley Marina Floating Docks Temp Repair	Laishley Marina	MILMAR	113-0945-575.46-00	YES			<b>3.12.2026</b> <b>All designated work by city employees completed.</b> 3.12.2026 Next phase [debris removal] awaiting approval to proceed.	<b>70%</b>
	TM	<a href="#">PW-25-005</a>	Laishley Fishing Pier	Laishley Marina	MILLAI	113-0945-575.63-00	YES	68720 - Hans Wilson Pier Re-assessment 69186 - Hans Wilson Permitting	55253 - Hans Wilson Pier Re-assessment	<b>10.8.2025</b> <b>REQ 68720 - Hans Wilson pier re-assessment</b> <b>10.27.2025</b> <b>PO 55253 issued - Hans Wilson pier re-assessment</b> <b>1.20.2026</b> <b>Pier re-assessment complete. Hans Wilson sent signed and sealed report to ABC.</b> <b>2.5.2026</b> <b>REQ 69186 - Hans Wilson Permitting</b> 3.11.2026 Follow up on override request	<b>25%</b>
	ABC	<a href="#">PW-25-007</a>	Adrienne Pier	Adrienne	MILPRS	113-1515-519.46-00	NO	69187 - Hans Wilson Permitting		<b>2.5.2025</b> <b>REQ 69187 - Hans Wilson Permitting</b> 2.17.2026 Override approved	<b>25%</b>
	AF	<a href="#">PW-25-008</a>	Ponce Park Concrete Dock	Ponce de Leon Park	PONDOC	301-3004-519.63-00	NO	68899 - Hans Wilson Permitting		<b>10.31.2025</b> <b>REQ 68899 submitted - Hans Wilson permitting [Ponce Park]</b> <b>11.3.2025</b> <b>Budget amendment entered to reassign funds to new project code</b> 1.09.2025 Received scope of work from Hans for review.	<b>25%</b>
	AF	<a href="#">PW-25-009</a>	Bayfront Dinghy Docks	Punta Gorda Boat Club	MILBAY	113-0919-519.46-12	YES	69188 - Hans Wilson Permitting		<b>10.8.2025</b> <b>SOW &amp; SOV completed</b> <b>2.5.2026</b> <b>REQ 69188 - Hans Wilson Permitting</b> 2.17.2026 Override approved	<b>25%</b>
	TM	<a href="#">PW-25-011</a>	Cooper Rec Main Building Repairs	Cooper Rec	IANCOO	113-1515-519.46-01	YES	69299 - AC & Roof Repair		<b>3.18.2026</b> <b>REQ 69299 - AC &amp; Roof Repair</b>	<b>25%</b>
	FAC	<a href="#">PW-25-012</a>	Cooper Rec Main Building Flood	Cooper Rec	MILREC	113-1515-519.46-01	YES			1.20.2026 Cody said report was forwarded to ABC	<b>10%</b>
	TM	<a href="#">PW-25-013</a>	Public Safety Repairs	1410 Tamiami	IANPSB	113-1515-519.46-01	YES			02.24.2026 Facilities indicated a req would be entered for mold testing.	<b>10%</b>

	CH	<a href="#">PW-25-014</a>	Gilchrist Pickle Tennis Fence & Resurfacing	Gilchrist Park	MILGIL	113-0919-519.46-00	YES	68819 - Fence & Refurb	55544 - Fence & Refurb	10.22.2025 REQ 68819 submitted - Fence & Refurb 2.25.2026 PO 55544 Issued - Fence & Refurb 3.5.2026 Change Order 1 - Center fenceline removed on tennis court, increase tennis court perimeter fence height to 10' & (2) gates added to pickleball court 3.19.2026 Asphalt cutting has begun. Estimated completion and debris removal no later than Monday morning. Fence posts on pickleball have been loosely set.	60%
		<a href="#">PW-25-015</a>	Herald Court Centre Repairs	Herald Court	IANHCT	113-1515-519.46-01	YES			03.20.2026 Scope of work is under review by ABC	10%
	AF	<a href="#">PW-25-016</a>	Laishley Boat Ramp Docks	Laishley Marina	LPMGDS	450-0945-575.34-00	NO	68858 - Hans Wilson Permitting		10.27.2025 REQ 68858 submitted - Hans Wilson permitting 2.17.2026 Override approved	25%
	ABC	<a href="#">PW-25-017</a>	MLK Pier	MLK	MILPRS	113-1515-519.46-00	YES	69189 - Hans Wilson Permitting		2.5.2026 REQ 69189 - Hans Wilson Permitting 2.17.2026 Override approved	25%
	SU	<a href="#">PW-25-019</a>	Herald Court Inspection	Herald Court		113-1515-519.62-01		64229 - Inspection [Original] 66826 - Inspection add Hurricane & Membrane		4.4.2022 REQ 64229 submitted - Inspection [original] 5.23.2025 REQ 66826 submitted - Inspection add hurricane & membrane	25%
	ABC	<a href="#">PW-25-020</a>	Henry Street Crosswalk Study	Henry Street	HNRIMP	118-3007-541.63-93	NO	67550 - Conduct Study		11.22.2024 REQ 67550 submitted - Conduct study 12.4.2024 PW approved REQ 02.09.2026 Bid has closed	45%
	SU	<a href="#">PW-25-022</a>	Herald Court Sealing	Herald Court				68834 - Herald Court Sealing		10.22.2025 REQ 68834 - Herald Court sealing 10.24.2025 PW approved REQ 03.06.2026 Bid has closed	45%
	TM	<a href="#">PW-25-023</a>	Council Chambers	City Hall	CHPRRH	118-3007-519.62-02	NO	68987 - Council Chambers Repair/Remodel		11.26.2025 REQ 68987 - Pre-bid construction meeting and both site visits are completed. 03.06.2026 Bid is in the process of being awarded.	45%
	AF	<a href="#">PW-25-024</a>	Pirate Ship	Gilchrist Park	IANKID	113-0919-519.63-24	YES	66827		3.11.2026 E-mail to Anne for follow up request	35%
	ABC	<a href="#">PW-25-026</a>	Mooring Field	Laishley						3.6.2026 Public Works is reviewing permitting requirements for grant.	10%
	TM	<a href="#">PW-25-027</a>	Ponce Park Boardwalk	Ponce de Leon Park	MILPNB	113-0919-519.63-00	YES	69190 - Hans Wilson Permitting		2.5.2026 REQ 69190 - Hans Wilson Permitting 2.17.2026 Override approved	25%
		<a href="#">PW-25-028</a>	Laishley Pumpout Bldg	Laishley Marina							5%
	AF	<a href="#">PW-25-029</a>	Lashley Marina Basin	Laishley Marina	MILMAR	113-0945-575.46-00	YES	68998 - Hurricane Damage Assessment		11.26.2025 REQ 68998 Hurricane Damage Assessment 03.20.2026 Coordinating with FDEP on temporary alternative mooring plan.	25%
	SU	<a href="#">PW-25-030</a>	Boca Grande Storm Water	Boca Grande Blvd	CABGDI CABGD2 CABGD3 CADGD4	301-3004-541.63-20 118-3007-541.63-20	NO	69043 - Boca Grande Construction 69231 - CEI Services		12.12.2025 Req 69043 entered 03.20.2026 Bid documents from procurement under review by PW.	25%
		<a href="#">PW-25-031</a>	Hitoric City Hall Renovation	326 W Marion						This is an Urban Design Project	5%

		<a href="#">PW-25-032</a>	Lactation Station	Annex			NO	69207 - Zen Den Lactation Room	55535 - Arnolds Office Furniture	02.24.2026 P.O. 55535 has been issued. 3.11.2026 Arnold's confirmed receipt of check today. Working to fulfill order.	60%
		<a href="#">PW-25-034</a>	Downtown Flooding - Phase III	Downtown	DWTNFD	301-3004-541.63-16	NO	67406 - Downtown Flood Study Phase III	55023 - Kimley-Horn	03.06.2026 Surveyors are to soon begin surveying of inlets and pipes on US41 and US17 that are necessary for modeling.	55%
		<a href="#">PW-25-035</a>	Public Safety_FDEP	1410 S Tamiami Trail			NO			02.24.2026 Public Works continues to determine our options. A meeting will be scheduled with City Staff soon to determine a path forward.	10%
		<a href="#">PW-25-036</a>	Fire Training Tower	10051 Burnt Store Rd			NO			03.20.2026 PW working on creating a revised civil plan.	45%
		<a href="#">PW-26-001</a>	Laishley Marina Floating Docks	Laishley Marina	MILMAR IANMAR	113-0945-575.46-00 113-0919-519.46-00	YES	69191 - Hans Wilson Permitting		2.5.2026 REQ 69191 Hans Wilson Permitting 2.17.2026 Override approved	25%
		<a href="#">PW-26-002</a>	Laishley Marina Dredging	Laishley Marina		450-0945-575.34-07	NO	69192 - Hans Wilson Permitting		2.5.2026 REQ 69192 Hans Wilson Permitting 3.11.2026 Follow up on override request	25%
		<a href="#">PW-26-003</a>	Laishley Marina Concrete Docks	Laishley Marina	MILLAI	113-0945-577.63-00	YES	69193 - Hans Wilson Pemritting		2.5.2026 REQ 69193 - Hans Wilson Permitting 2.17.2026 Override approved	25%
		<a href="#">PW-26-004</a>	Gilchrist Fishing Pier	Gilchrist Park	MILPRS CITY FUND	113-0919-519.63-00 301-3004-572.63-00	YES	69194 - Hans Wilson Permitting		2.5.2026 REQ 69194 Hans Wilson Permitting 2.17.2026 Override approved	25%
	TM	<a href="#">PW-26-007</a>	Palm-Gill to McGregor Rebrick	Palm Ave			NO			03.20.2026 PW in process of developing, scope of work, plans and bid specifications.	10%